

# **INFORMATION SHEET – Greenwich site works**

Riverlinx CJV are working on behalf of Transport for London to construct the Silvertown Tunnel. This notification is to update you on our progress this quarter and to notify of upcoming activities.

# What are we doing?

In order to facilitate the main construction works, we continue to modify parking provisions around the O2 arena. Further planned works are detailed below.

# Decked car park works - continue until the end of December 2021

We are continuing works to transform the existing coach park off Millennium Way (shown on map below) into a decked car park. Activities include piling works, the erection of a steel structure which will form the frame of the decked car park, fit outs and cladding. We understand these works may well be audible to those residing nearby and have applied mitigation measures to reduce the noise levels as far as practicable.

Piling works are expected to complete by mid-October. Extended hours may be used to complete steel and concrete works. Please see the column overleaf. Noise and vibration monitoring will be in place at all times.

## Brenntag site - works ongoing until the end of November 2021

Works are taking place on the Brenntag site adjacent to the A102, (west of the Blackwall Tunnel Southern Approach). This work was split into two phases:

**Phase 1**: involved the site clearance, demolition and pavement construction to reposition the Brenntag car parking spaces. This work is now complete.

**Phase 2:** consists of the relocation of the main entrance gate. These works are preliminary modification works to facilitate the construction of the future footbridge. This activity will take place between October and November.



Document Number: STI50030-RLC-COM-06-ZZ-COR-CO-0014

# Tunnel preparation – until end of September 2021

Pre-excavation and enabling works are ongoing to facilitate piling for the Silvertown Tunnel portal and open cut structures (the tunnel entrances). Excavators are in operation and road vehicles will remove debris. These works will take place within core hours listed in the right-hand column.

### Utilities surveys and installation - from September 2021

From September, we will be boring several trial holes to help identify and locate buried utilities in the car park areas. A dewatering (an outfall) pipe will be installed from the car park area to Olympian Way to allow for discharge of water from future excavations. Utilities diversions will be completed around Boord Street.

#### Millennium Way utility works - end of October

In order to carry out utility diversions, there will be two full weekend closures - 22nd and 29th October - of the Millennium Way Northbound and Southbound carriageways from Friday 19:00 to Monday 05:00 continuously. The area will be closed between Car Park 1 entrance and Edmund Halley Way. The diversion for this will be via West Parkside on both weekends.

#### Piling works – ongoing until December 2021

Piling works in the portal area will begin in September to construct the portal walls which form the entrance to the tunnel. The same activity will also be carried out to construct the over bridge and the entrances to the Silvertown Tunnel portal approach. In October, concrete works will commence to form a wall to support deep excavation on the rotation chamber site in the corner of car park 1 – Millennium Way/Edmund Halley Way. See the map highlighting these activities.

## Community Liaison Group meetings (CLG)

CLG meetings are held quarterly to provide an update to the community on construction progress, how we deliver our works and job and apprenticeship openings. They are also an opportunity to ask questions directly to the Silvertown Tunnel team on the topics presented. If you would like to be sent an invitation to join us, please get in touch via the Helpdesk contact details shown in the right-hand column. The next meeting will be held virtually on MS Teams on <u>Tuesday 21 September at 18:00.</u> The last CLG of the year will be held on 7 December.



#### Working hours

• Core hours: Mondays to Fridays: 08:00 to 18:00; Saturdays: 08:00 to 13:00.

• Extended hours: Mondays to Fridays: 18:00 to 22:00; Saturdays: 08:00 to 18:00 for steel erection and concrete works.

#### What to expect?

- Construction workers and vehicles moving in and around the site
- Some noise and vibration may be experienced during working hours.
- Traffic Management will be in place to indicate any lane closures.

#### Virtual Exhibition:

We are pleased to advise that the Riverlinx website and Virtual Exhibition have now been launched and can be accessed at <u>www.riverlinx.co.uk</u> or by using the QR code below.



Any questions? Please get in touch: Email: help@riverlinxcjv.co.uk 24/7 Helpdesk: 079 079 784 86 Website: www.riverlinx.co.uk

Document Number: STI50030-RLC-COM-06-ZZ-COR-CO-0014