

INFORMATION SHEET – Greenwich site works

Riverlinx CJV are working on behalf of Transport for London to construct the Silvertown Tunnel.

What are we doing?

Following the construction of the Millennium Way temporary bridge, traffic is now flowing on the new diversion route allowing excavation works to progress below ground to create the new road alignment into the Silvertown Tunnel entrance. The steel framework of the Portal building is complete and cladding work has commenced. Both fit out and highway works continue within the tunnel. Please see the below update for further details and upcoming works next quarter.



Fig. 1 The Silvertown Tunnel overview

Blackwall Tunnel (A102) weekend full closures (southbound)

To facilitate the reconstruction of the existing A102 carriageway there will be five full weekend closures to install drainage and over-height vehicle gantries on the following dates:

From midnight, Friday 12 January to Monday 15 January 05:00

From midnight, Friday 19 January to Monday 22 January 05:00

From midnight, Friday 26 January to Monday 29 January 05:00 (a contingency weekend if either of the previous two weekends are not possible)

From midnight, Friday 09 February to Monday 12 February 05:00

From midnight, Friday 23 February to Monday 26 February 05:00

For full details, please see the TfL Press Release at: <u>www.riverlinx.co.uk/news</u>

In addition to these southbound closures and to allow for works to install new gantries across all lanes of the A102, the A102 northbound will be closed at Blackwall Lane and diverted via Millennium Way to access the northbound Blackwall Tunnel as follows:

From 22:00 Saturday 24 February to 10:00 Sunday 25 February

Millennium Way Road closures – utilities reinstatement

- Millennium Way <u>northbound</u>, Total closure from New Car Park 1 Access From 06:00, Monday 29 January for 3 weeks until 20:00 Friday 16 February
- Millennium Way <u>southbound</u>, Total closure from Edmund Halley Way From 06:00, Monday 05 February until 20.00 Friday 09 February

Edmund Halley Way (westbound) - Total closure from mini roundabout (nighttime only)

From 22:00 – 06:00 Monday 15 January – Friday 19 January: <u>www.riverlinx.co.uk/traffic-management</u>

ferrovial

Millennium Way utility works

Utility reinstatement works have commenced beneath the temporary bridge. Works will take place within the carriageway until Q3 2024. Upon completion, the bridge will be removed, and the carriageway reinstated to its former layout.

Cut and Cover tunnels

Reinforced concrete works continue. Domes will be constructed through Q1 2024 connecting the bored tunnels and the Portal structure. Please see fig.2 below. Backfilling will start at the end of Q1 to reinstate Millennium Way and Car Park 1.



Fig. 2 Dome installation

Open Cut – tunnel approach

The final section of sheet piling is now complete and sector 7 (between NB and SB A102) has been excavated following the opening of the A102 southbound over bridge, see fig. 1. Reinforced concrete works to form the walls and base slabs will continue through Q2 2024.

Car Park 1 rearrangement

Works continue to realign Car Park 1 to provide a new entrance from Millennium Way in January. This will include a new right turn from the northbound carriageway. As part of car park remodelling, other works include drainage and car park resurfacing.

Highways

ferrovial

秒 bam

Works on the new alignment of Tunnel Avenue are ongoing. The existing vehicle, cyclist and pedestrian routes will be maintained at all times, but bus stop MV for the 108 has been removed. Work will continue on the A102 to create its new alignment. Additionally, upgrade works are due to commence on Boord Street up to Millennium Way junction with access being maintained to businesses. Cyclist and pedestrian routes will also remain open during the works, including use of the footbridge.

The next **Community Liaison Group meeting** will be held on <u>Tuesday</u> <u>16 January at 18.00 in person</u> at our Greenwich offices and on MS Teams. If you would like to attend, please get in touch via the helpdesk contact details in the right-hand column.

SK ecoplant



Working Hours

• Core hours: Mondays to Fridays: 08:00 to 18:00; Saturdays: 08:00 to 13:00.

• Extended hours: Mondays to Fridays: 18:00 to 22:00; Saturdays: 13:00 to 22:00 Sundays: 08:00 to 18:00

• Night Shift hours*: Mondays to Fridays: 22:00 to 08:00

*Will only be utilised when required.

What to expect?

- Construction workers and vehicles moving in and around the site
- Some noise and vibration may be experienced during working hours
- Traffic Management will be in place to indicate any lane closures
- Due to on-going works on the A102, please plan your journeys and check before you travel

Any questions?

Please get in touch: Email: <u>help@riverlinxcjv.co.uk</u> 24/7 Helpdesk: 079 079 784 86 Website: <u>www.riverlinx.co.uk/news</u>



Follow us on:



Document Number: STI50030-RLC-COM-06-ZZ-COR-CO-0025 P01